Print

Board Construction Summary

Please review all the information below. It is all the data we're using to build your boards.

Ouantity: 2 Boards	Turntime: 2 Days			
, ,	AFV #: afv1-36374			
Click here if you face any issues with this order.				

Below is how you assigned the layers when the file was submitted.

Layer Information for this 2 L				
File Name	Assigned Layer Type	Assigned Layer Side	Assigned Polarity	Layer Sequence Assigned
led_array_buckpuck_3x3- component.pho	signal	top	positive	1
led_array_buckpuck_3x3- silks_cop.pho	silk_screen	bottom	positive	
led_array_buckpuck_3x3.drl	drill			
led_array_buckpuck_3x3- mask_cmp.pho	solder_mask	top	positive	
led_array_buckpuck_3x3-copper.pho	signal	bottom	positive	2
led_array_buckpuck_3x3- silks_cmp.pho	silk_screen	top	positive	
led_array_buckpuck_3x3- mask_cop.pho	solder_mask	bottom	positive	

Drill Information					
Finished Hole Size(mils)	Quantity	Plated/Non- Plated			
40.00	8	Plated			
43.00	6	Plated			
48.00	6	Plated			
51.00	3	Plated			
100.00	4	Plated			
129.00	4	Plated			
220.00	1	Plated			

Other Information about your Boards				
Quantity	Туре	Feature		
2	Solder Mask	Green		
2	Silkscreen	White		
	Board Thickness	0.062 inches		
	Material Type	FR4		
	Finish	HASL (solder)		

1 of 1 02/01/2010 05:37 PM